BRUHAT BANGALORE MAHANAGARA PALIKE
BYATARAYANAPURA DIVISION

NAME OF WORKS

Package-1, Includes 2 Works. 1) Providing Basic Amenities and Procurment of Dustbins in Sahakaranagara, Byatarayanapura, Sanjeevininagar in Ward No. 07, Byatarayanapura. 2) Providing Basic Amenties and procurement of dustbins in Sahakaranagara, Byatarayanapura, Sanjeevininagara in Ward No 07, Byatarayanapura.

TOTAL ABSTRACT

3rd & PART BILL

BRUHAT BANGALORE MAHANAGARA PALIKE

BYATARAYANAPURA DIVISION: KODIGEHALLI SUB DIVISION;
WARD NO-07 BYATARAYANAPURA

TOTAL ABSTRACT

Job codes : 007-18-000011 and 007-18-000010

P Code: 3298

Agency: Sri.B.B.Umesh

Third & Part Bill

Sl No	Description	Unit	Qty	Rate	Amount	Remarks
17	**KSRB 2-2.1 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after**	Cum				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		57.92			
	Present Qty		**57.92**			
	Previous Qty		0			
	Total		57.92			
	BOQ Qty		101.00			
	Qty for payment		**57.92**	**230.00**	**13320.00**	
18	**KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. Page No.12, Item No. 4.3 of PWD SR 2016-17**	Cum				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		22.61			
	Present Qty		**22.61**			
	Previous Qty		0.00			
	Total		22.61		134280-00	
	BOQ Qty		30.00			
	Qty for payment		**22.61**	**5939.00**	**134309.00**	

Consultant

Assistant Engineer
AE (NR)

Assistant Executive Engineer

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

19	**KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 Page No. 23 / Item No. 5.6, PWD SR 2016-17**	Cum				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura.		29.70			
	Present Qty		**29.70**			
	Previous Qty		0			
	Total		29.70			
	BOQ Qty		50.00			
	Qty for payment		**29.70**	**5000.00**	**148500.00**	
20	**KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 Page No. 23 / Item No. 5.9, PWD SR 2016-17**	Cum				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		13.12			
	Present Qty		**13.12**			
	Previous Qty		0.00			
	Total		13.12		78720.00	
	BOQ Qty		22.00			
	Qty for payment		**13.12**	**6000.00**	**78732.00**	
21	**KSRB 15.1.3 Providing ruled pointing to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications Page No. 113 / Item No. 15.3, PWD SR 2016-17**	Sq-m				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		75.96			
	Present Qty		**75.96**			
	Previous Qty		0.00			
	Total		75.96			

Consultant

Assistant Engineer

AE (W)

Assistant Executive Engineer

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

	BOQ Qty		137.00			
	Qty for payment		**75.96**	**119.00**	**9039.00**	
22	**KSRB 2-4 : Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per specifications. Page No. 5 / Item No. 2.11 of PWD SR**	Cum				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		3.55			
	Present Qty		**3.55**			
	Previous Qty		0.00			
	Total		3.55			
	BOQ Qty		10.00			
	Qty for payment		**3.55**	**92.00**	**326.00**	
23	**KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons. Specification No. KBS 4.6.2 Page No. 15 / Item No. 4.28, PWD SR**	Sq-m				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		257.10			
	Present Qty		**257.10**			
	Previous Qty		0.00			
	Total		257.10			
	BOQ Qty		286.00			
	Qty for payment		**257.10**	**281.00**	**72245.00**	
24	**KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320 kgs, with 20mm and down size graded granite metal, coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum with superplastisiser @ 3lts confirming to IS 9103-1999 reaffirmed-2008 machine mixed, concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, walls (any thickness) including**	Cum				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			

Consultant

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		42.76			
	Present Qty		**42.76**			
	Previous Qty		0.00			
	Total		42.76			
	BOQ Qty		80.00			
	Qty for payment		**42.76**	**7250.00**	**310003.00**	
25	**KSRB 4.9.2: Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 TMT Bars FE 500 Page No. 17 / Item No. 4.46.2 / PWD SR 2016-**	Tonne				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		4.65			
	Present Qty		**4.65**			
	Previous Qty		0.00			
	Total		4.65			
	BOQ Qty		10.00			
	Qty for payment		**4.65**	**73200.00**	**340476.00**	
26	**KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications. Specification NO KBS 4.6.2 Page No. 15 / Item No. 4.18 / PWD SR 2016-17**	Sq-m			340380.00	
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		82.11			
	Present Qty		**82.11**			
	Previous Qty		0.00			
	Total		82.11			
	BOQ Qty		118.00			
	Qty for payment		**82.11**	**375.00**	**30791.00**	

Consultant

Assistant Engineer
-NE(N-1)

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

27	**KSRB 5-14 : Providing and constructing load bearing wall with solid concrete blocks of size 400x150x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. KBS No.5.4 Page No. 25 / Item No. 5.26.2, PWD SR**	Sq-m				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		209.50			
	Present Qty		**209.50**			
	Previous Qty		0.00			
	Total		209.50			
	BOQ Qty		281.00			
	Qty for payment		**209.50**	**1107.00**	**231911.00**	
28	**KSRB 10-3 : Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs, balconies, terraces etc., consisting of following application. (a) Applying and grouting a slurry coat of neat cement using 2.75 kg/sqm of cement admixed with proprietary water proofing compound conforming to IS:2645 over the RCC slab after cleaning the surface before treatment. (b) Laying cement concrete using broken brick bats 25mm to**	Sq-m				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		76.49			
	Present Qty		**76.49**			
	Previous Qty		0.00			
	Total		76.49			
	BOQ Qty		108.00			
	Qty for payment		**76.49**	**1100.00**	**84139.00**	
29	**KSRB15-3-13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. Page No. 114, Item No.**	Sq-m				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			

Consultant

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		72.52			
	Present Qty		**72.52**			
	Previous Qty		0.00			
	Total		72.52			
	BOQ Qty		127.00			
	Qty for payment		**72.52**	**235.00**	**17042.00**	
30	**KSRB15-3.8 : Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. Page No. 114 / Item No. 15.16, PWD SR 2016-17 (Inside Wall)**	Sq-m				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		101.00			
	Present Qty		**101.00**			
	Previous Qty		0.00			
	Total		101.00			
	BOQ Qty		101.00			
	Qty for payment		**101.00**	**270.00**	**27270.00**	
31	**KSRB15-7 : Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications. Page No. 115, Item No. 15.33, PWD SR 2016-17**	Sq-m				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		23.00			
	Present Qty		**23.00**			
	Previous Qty		0.00			
	Total		23.00			
	BOQ Qty		23.00			
	Qty for payment		**23.00**	**30.00**	**690.00**	
32	**KSRB15-3.9 :Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. Page No. 114 / Item No. 15.17, PWD SR 2016-17 (Outside Wall)**	Sq-m				
	Name of work					

Consultant

Assistant Engineer

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka [illegible] B.B.M.P.,
Bangalore.

	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		261.41			
	Present Qty		**261.41**			
	Previous Qty		0.00			
	Total		261.41			
	BOQ Qty		498.00			
	Qty for payment		**261.41**	**241.00**	**62999.00**	
33	**Supplying and fixing pressed steel door frames size 125x65 mm manufactured from 1.25mm thick carbon steel or imported steel strips with mitred joints of 900 for door openings and shutters made out of seasoned Honne wood, styles of 30 mm, thick with lock rail of 160 mm, width, top and side rails of 100 mm. width and bottom rails of 250 mm width and panel filling with 12mm thick particle board of exterior grade bonded with phenol formal dehide resin and the shutter shall be rot proof, vermin proof, heat resistant**	Sq-m				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		10.19			
	Present Qty		**10.19**			
	Previous Qty		0.00			
	Total		10.19			
	BOQ Qty		25.00			
	Qty for payment		**10.19**	**4271.00**	**43500.00**	
34	**"Supplying and fixing pressed steel window frame of size 100 x 50mm manufactured from 1.25 mm thick carbon steel or imported steel strips with neat mitred joints at 900degree for window openings and shall be suitable to fix M.S. grills as per design and drawings**	Sq-m				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		5.61			
	Present Qty		**5.61**			
	Previous Qty		0.00			
	Total		5.61			
	BOQ Qty		36.00			
	Qty for payment		**5.61**	**4637.00**	**26014.00**	

Consultant

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

35	**KSRB 14.10-1: Flooring with 25mm to 40mm thick polished tandur blue stone slabs using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed with cement slurry mixed with pigment to match the shade of the slab, , including cost of materials, labour, curing, polishing complete as per specifications. Specification No. KBS Page No. 103 / Item No. 14.15,**	Sq-m				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		65.07			
	Present Qty		**65.07**			
	Previous Qty		0.00			
	Total		65.07			
	BOQ Qty		84.00			
	Qty for payment		**65.07**	**1350.00**	**87845.00**	
36	**KSRB 15-14.1 : Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after throughly brooming the surface free from mortar drops and other foreign matter including preparing the surface even and sand**	Sq-m				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		23.00			
	Present Qty		**23.00**			
	Previous Qty		0.00			
	Total		23.00			
	BOQ Qty		23.00			
	Qty for payment		**23.00**	**87.00**	**2001.00**	
37	**KSRB 15-16.1 : Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. - with primer. Page No.**	Sq-m				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		50.00			
	Present Qty		**50.00**			

Consultant

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

	Previous Qty		0.00			
	Total		50.00			
	BOQ Qty		50.00			
	Qty for payment		**50.00**	**102.00**	**5100.00**	
38	**KSRB 8.6-7 : Providing and fixing on wall surface 4.0 kg / sq.cm H.D.P.E. rain down water pipes 90 mm outer dia. approved make and brand with necessary specials like shoes, bends and offsets fixed with iron clamps, wall plugs, screws, including cost of ma**	Mtrs				
	Name of work					
	Providing Basic Amenities and Procurement of Dustbins in Kempapura, Amruthahalli, Jakkur, Jakkur Layout, Amruthanagara in Ward No. 07, Byatarayanapura.		0.00			
	Providing Basic Amenities and Procurement of Dustbins in Sahakaranagara, Byatrayanapura, Sanjeevininagara in Ward No. 07, Byatarayanapura		60.00			
	Present Qty		**60.00**			
	Previous Qty		0.00			
	Total		60.00			
	BOQ Qty		60.00			
	Qty for payment		**60.00**	**522.00**	**31320.00**	
				TOTAL	**1757572.00**	

1757435=00

Consultant

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.